# **Cliffside Refiners Limited Partnership Meeting**

## November 5, 2019 @ 9:00 AM

### **Attendees:**

(Cliffside)	Rodney C.	Brad H.	Barry S.	Tim D.
(Downtown)	Emress B.	Sam B.	Amanda C.	
(NOC)	Cindy G.	David S.		
(CRLP)	Nick D.	Bobby S.	Tony K.	Sarah F.

### **Roll Call**

> Noted

#### Antitrust applies, multiple companies on the call.

**Nick D.-**Limit the call to a couple of things. SERCO repaired the culvert. We will call that closed. Crane was fixed on Friday. That is really all I have on the agenda, does anyone have any issues they want to raise about the outage?

Amanda C.-You received an email this morning from Melissa about DGA tank cleanout.

**Nick D**.-Yeah Brad is addressing that today. We talked about it last night. It wasn't clear to me, I saw Mark's note, it is not clear what all is involved. There could be hazardous material we would have to face, I don't have full understanding of the scope of the work. He is looking at something to do there but maybe not the full scope of what Mark had.

**Amanda** C.-When they pulled the wave guide transmitter out and it had some gunk on it so we think the tank probably has that in it too so we want to flush that out.

**Nick D.-**The immediate issue is deciding what we want to do with the column, when Brad is there you can talk about that and decide how you want to get that done.

Sam B.-The bypass was with permission.

Nick D.-I don't know anything about that.

Amanda C.-The bypass was done with an MOC that Air Products

I think the thing that happened was that Air Products was collecting data

No safety was bypassed

I apologize it happened but it did

We will do some more testing on it

Nick D.-When Brad is there we can see if there is anything that needs to change.

**Amanda C.-**Insulation is going very well, we got started on the K100 work a little later than we wanted to they are starting on re-build today.

Sam B.-The expectation is that we will be using our compressor.

**Amanda C.-**When insulation is complete by end of the day Thursday we are going to be starting the recycle.

Brad H.-I talked to SERCO on scaffolding he will talk to the guys to get that out

**Amanda C.-**Enerflex is coming to watch it run and take temperatures. Boards will be in if we have any issues there. Our intent is to get it going as soon as everything is ready.

**Nick D.-**Then that becomes feed gas to CHEU and so the operators get ready and then you bring it up. CRLP and Air Products are there to support the start up. We are all in sync on that. Tony any comments?

**Tony K.-**By the end of the week should be done.

Nick D.-Anything else?