#### **Submit Form To:**

Amarillo Field Office
ATTN: Assistant Field Manager for Operations
801 S. Fillmore, Suite 500
Amarillo, TX 79101

# **Cliffside Gas Plant Status Report**

**Date & Time of Outage:** October 15, 2016 at 0800 (CDT)

<u>Cause of Outage</u>: Scheduled outage for annual maintenance and repairs.

## **Factors Causing Restart:**

Scheduled outage.

## **Current Status:**

• 0915 hours, Thursday, October 20, 2016 – Compressor maintenance on K-100 is almost complete and K-600 is about 50% complete. Replacement rod for the K-610 should arrive Friday, October 21, 2016. DGA exchanger has considerable build-up of charcoal deposits. This will be cleaned and the screen checked. Chiller preventative maintenance will finish and the unit will be back together later today. Critical safety checks are on schedule to be completed today. Air Products personnel are onsite to assist with re-start. Nitrogen purge has begun in run zero back to the compressor building and the drip tank. A few heat trace items are being addressed on the TSA system and the Cold Flash Tank. Red valves in the meter house will be operated today to enable header contractor to complete a final check of the new header.

#### **Forecast:**

• Continue maintenance and repairs with current plans to initiate start-up operations the afternoon of Friday, October 21, 2016. Product should be into the pipeline on Tuesday, October 25, 2016.

<u>Pipeline Pressure at Cliffside</u>: At 0915 (CDT), Thursday, October 20, 2016 = 1059 psig

**Next Report:** Friday, October 21, 2016 at 0930 (CDT)

### **Points of Contact:**

Sam Burton, Acting Field Manager at 806-683-7726, <a href="mailto:sburton@blm.gov">sburton@blm.gov</a>, or Wesley W. Ingram, Acting AFM-HE Ops at 806-356-1023, <a href="mailto:wingram@blm.gov">wingram@blm.gov</a>