

FY2015 CHEU Plant Outage

Listed below are the number of days the CHEU was considered off-line based on the helium production of 1,000 Mcf per day or less.

well	Date	pressure	temp	flow	he flow	Planned/UnPlanned	marker	description
HEU Prdct	Dec-31-2014	0.3	17.3	1380.9	934.0	UnPlanned	1	
HEU Prdct	Jan-01-2015	0.3	13.4	0.0	0.0	UnPlanned	1	
HEU Prdct	Jan-02-2015	0.6	19.5	0.0	0.0	UnPlanned	1	
HEU Prdct	Jan-03-2015	95.2	4.2	0.0	0.0	UnPlanned	1	
HEU Prdct	Mar-13-2015	446.2	42.5	824.2	349.4	UnPlanned	1	
HEU Prdct	Mar-14-2015	350.4	31.7	666.0	208.5	UnPlanned	1	
HEU Prdct	Mar-15-2015	-0.3	45.7	0.0	0.0	UnPlanned	1	
HEU Prdct	Mar-16-2015	451.7	41.7	136.7	77.6	UnPlanned	1	
HEU Prdct	Mar-17-2015	449.2	45.9	1472.7	757.5	UnPlanned	1	
HEU Prdct	Mar-18-2015	0.6	47.1	1013.7	563.6	UnPlanned	1	
HEU Prdct	Mar-19-2015	76.1	40.9	50.8	36.6	UnPlanned	1	
HEU Prdct	Mar-20-2015	447.0	49.1	1011.7	558.9	UnPlanned	1	
HEU Prdct	Mar-31-2015	445.0	52.2	1328.1	981.2	UnPlanned	1	
HEU Prdct	Apr-01-2015	13.3	47.9	150.4	45.3	UnPlanned	1	
HEU Prdct	Apr-02-2015	24.4	40.4	2.0	0.0	UnPlanned	1	
HEU Prdct	Apr-03-2015	446.4	42.0	638.7	1.3	UnPlanned	1	
HEU Prdct	Apr-04-2015	447.0	52.8	1154.3	406.5	UnPlanned	1	
HEU Prdct	Apr-05-2015	446.2	47.9	1152.3	796.0	UnPlanned	1	Control Device Failure - Temperature Transmitter
HEU Prdct	Apr-06-2015	445.3	46.9	541.0	360.7	UnPlanned	1	
HEU Prdct	Apr-21-2015	445.0	54.3	543.0	404.7	UnPlanned	1	Electrical Interruption due to Weather Event
HEU Prdct	Apr-22-2015	452.0	60.5	908.2	663.8	UnPlanned	1	
HEU Prdct	Jun-24-2015	448.7	67.9	1169.4	884.4	Planned	1	Manual Shutdown for Repairs
HEU Prdct	Jun-25-2015	448.7	65.2	1092.9	823.0	Planned	1	
HEU Prdct	Jun-30-2015	0.0	66.2	0.0	0.0	Planned	1	
HEU Prdct	Jul-01-2015	-0.3	68.2	0.0	0.0	Planned	1	
HEU Prdct	Jul-02-2015	-0.3	64.1	0.0	0.0	Planned	1	
HEU Prdct	Jul-03-2015	-0.3	60.4	0.0	0.0	Planned	1	
HEU Prdct	Jul-04-2015	0.0	68.1	0.0	0.0	Planned	1	
HEU Prdct	Jul-05-2015	0.0	69.5	0.0	0.0	Planned	1	
HEU Prdct	Jul-20-2015	205.2	61.6	1337.9	805.3	UnPlanned	1	
HEU Prdct	Jul-21-2015	452.8	68.1	316.4	163.2	UnPlanned	1	

Note: There were several unplanned equipment outages during the fiscal year, but the outages were short in duration and exceeded the cut-off point.

total	31 days
total annual operating days	340 days
percentage of operating time	90.88%

The report saves under i:\cheu 2003\plant outages