

Submit Form To:

Amarillo Field Office
ATTN: Assistant Field Manager for Operations
801 S. Fillmore, Suite 500
Amarillo, TX 79101

Cliffside Gas Plant Status Report

Date & Time of Outage: October 15, 2016 at 0800 (CDT)

Cause of Outage: Scheduled outage for annual maintenance and repairs.

Factors Causing Restart:

- Scheduled outage.

Current Status:

- 1000 hours, Friday, October 21, 2016 – Compressor maintenance on K-100 is complete with only door installation remaining and the K-600 should be complete late today. Replacement rod for the K-610 did not arrive and is held up in customs. A replacement rod is being fabricated in Borger with an expected arrival mid-day Saturday, October 22, 2016. DGA exchanger has been cleaned by a radiator company. It was determined that the unit has been overfilled with charcoal and that process has been reviewed and revised. Crew out working on the reboiler fuel supply balance. Chiller preventative maintenance complete and unit is ready to run. Critical safety checks have been completed. Header contractor completed final test of new piping. Heat tracing is being installed on the Cold Flash Tank followed by insulation. The TSA unit will have heat trace installed and will be insulated at a later time. Air Products personnel are onsite to assist with re-start.

Forecast:

- Continue maintenance and repairs with current plans to initiate start-up operations at approximately 2100 hours Friday, October 21, 2016. Product should be into the pipeline on Tuesday, October 25, 2016.

Pipeline Pressure at Cliffside: At 1015 (CDT), Friday, October 21, 2016 = 994 psig

Next Report: Friday, October 21, 2016 at 1530 (CDT)

Weekend reports will be issued by plant personnel.

Points of Contact:

Sam Burton, Acting Field Manager at 806-683-7726, sburton@blm.gov, or
Wesley W. Ingram, Acting AFM-HE Ops at 806-356-1023, wingram@blm.gov