

Estimated Timeline of Tasks for the Roseburg District Pilot Project

Note that the dates listed below are estimates and therefore subject to change.

July 27, 2011

Task	Lead Staff Member	Status	Duration of Task (days)	Total Elapsed Time (days)	Task Start Date	Task End Date
Development of Goals & Objectives	Carlson/Winn	Complete	28	0	1/3/11	1/31/11
Development of Process & Timeline	Winn	Complete	35	7	1/10/11	2/14/11
Landscape Assessment & Stand Pool Selection	Wheeler/Foster	Complete	35	42	2/14/11	3/21/11
Field Reconnaissance of Stand Pool	Wheeler/Kintop/Johnson	Complete	28	77	3/21/11	4/18/11
Sample Stand Marking	Wheeler/Kintop/Johnson	Complete	7	105	4/18/11	4/25/11
Public Review of Sample Marking	Winn	Complete	7	112	4/25/11	5/2/11
Development of Purpose and Need	N & J, SO, and others	Complete	21	119	5/2/11	5/23/11
Initial Unit Design	Wheeler/Johnson/IDT	Complete	28	140	5/23/11	6/20/11
S&M Surveys	Renan/Basham	in progress	63	140	5/23/11	7/25/11
Resource Surveys	IDT Members	in progress	63	140	5/23/11	7/25/11
Public Scoping Meeting	Winn/Rossbuch/Wheeler	Complete	7	168	6/20/11	6/27/11
Development of NEPA Issues & Purpose & Need	IDT Members	Incomplete	14	189	7/11/11	7/25/11
Analysis and Writing	IDT Members	Incomplete	35	203	7/25/11	8/29/11
Public Meeting, Review of Unit Design	Winn/Rossbuch/Wheeler	Incomplete	7	224	8/15/11	8/22/11
Synthesis and Document Prep	Ausbeck	Incomplete	35	231	8/22/11	9/26/11
Internal Reiview	Managers & Others	Incomplete	14	266	9/26/11	10/10/11
Revisions based on Review	Ausbeck	Incomplete	7	280	10/10/11	10/17/11
Public review	Public	Incomplete	35	287	10/17/11	11/21/11
BA Consultation	Foster/Lightcap	Incomplete	84	287	10/17/11	1/9/12
Access & ROW Needs	Don Scheleen	Incomplete	56	280	10/10/11	12/5/11
S&M Surveys Round #2	Renan	Incomplete	14	308	11/7/11	11/21/11
Layout	Wheeler	Incomplete	28	322	11/21/11	12/19/11
Marking	Johnson	Incomplete	14	350	12/19/11	1/2/12
Cruising	Snider	Incomplete	21	364	1/2/12	1/23/12
Appraisal, Contract Prep, & Decision Record	Snider/Wheeler/Ausbeck	Incomplete	28	385	1/23/12	2/20/12
Advertisement*	Thompson	Incomplete	35	413	2/20/12	3/26/12
Auction*	Thompson	Incomplete	7	448	3/26/12	4/2/12

Estimated Timeline of Tasks for the Roseburg District Pilot Project

(from inception to auction; post-project monitoring not included)



*These steps are scheduled for mid winter and could be delayed if snow prohibits access to the project area