

Cliffside Refiners Limited Partnership Meeting

June 4, 2019 @ 10:00 AM

Attendees:

(Cliffside) Mark M. Barry S. Rodney C. Tim D.
(Downtown) Alex C. Amanda C. Emress B.
(NOC) Heath
(CRLP) Nick D. Bobby S. Bob L. Nick H. Mike C.
Tony K. Brad B. Tom P.

Roll Call

➤ Noted

Antitrust Issues

Nick D.-Provided to list of attendees on call, if anyone has any questions please let me know

1. Booster Project

Bobby S.-Is plant running?

Mark M.-Yes started the Waukesha at 6 AM this morning.

Nick D.-update on welding.

Heath M.-no change in status at this point, we do anticipate having it done before Arc flash

Brad B.-As we keep pushing it out what about the PPE and the insulation that is going to push us into a corner. I'm just pointing it out that the insulation is a PPE protection, be cautious of that pushing you into a corner.

Nick H.-Heath could you give us a little more insight?

Heath M.-We are in negotiations with them to finish out the work, I just received documentation that I had been waiting on and hopefully they can schedule to go back to work next week.

Nick D.-I'm adding a bullet on the caution that Brad raised.

Amanda C.-We are going to have to get a contract for that, it is on the ORI list, it is a before start item. We can do the signage and I thought we talked about people wearing required PPE until that contract is in place. I would hate for that to hold us up.

Nick D.-Isolation of the area

Amanda C.-yes Sir

Brad B.-Ok but you need to get maintenance out there to get that going. There is still some kind of hand cuffs as to what you can do. We need to have that at the forefront.

Nick D.-Any changes to electrical?

Alex C.-Still on track.

Nick D.-Amanda I got your list. K100, Tony update.

Tony K.-Just waiting back on confirmation of delivery.

Brad B.-What date should we expect it?

Tony K.-Should be mid-June. We have materials for the oil leak, cylinder are due by middle of the month.

Nick D.-Have oil repair materials, mid-June for cylinders, conceivably I sent CRLP a note giving you the options. Could definitely do the wipers solo, then the cylinders could hit the 2 week mark. So toward the end of next week for sure oil work but not cylinder work. The next few weeks are difficult for work conflicts.

Amanda C.-The oil contract issue is being taken care of it is no longer an issue.

Therefore that takes my major concern off the table. It is your equipment you just tell us when you want an outage.

Nick D.-We could do something next week then the next available until July 8th.

Amanda C.-We notified you on Sunday about the outage to see if we could have taken advantage of it but we weren't able to get a crew available for that. Where the pressure is right now is not a good place and we haven't notified anyone of an outage.

Nick D.-The week of July 8th sounds secure, gives time to notify and build line pack. We don't have to solve it right now.

Brad B.-Prax will have majority of work, if we do the packings was Enerflex going to slide it along the shaft and not pull the pistons?

Tony K.-It could be that simple, we won't know until we get in there and look at it.

Nick D.-Check your resources. Next week maybe overly optimistic. So the plant is back up and from what I understand it was Xcel energy had an issue

Barry S.-One of the capacitors blew up on the pole south of the meter building so that tripped the power closure for the power company and locked them out. It also tripped our main breaker.

Nick D.-So their equipment then

Barry S.-Yes.

Amanda C.-Because the total loss of power we have had issues with the DCS. We are going to be asking for some additional help with that.

Nick D.-Fair enough.

Amanda C.-We also have communication issues. Did we reinitialized the VPN.

Alex C.-No the ticket is still open with them.

Brad B.-The AT&T issue is just the inability for us to communicate back and forth and get into the system. The TSA issue was something we have never seen before and we think it is because the battery backup went completely dead. Communication issue, we are going to have to get a couple of our engineers on site to look it over and the battery system may need to be replaced.

Brad B.-Since you don't have a monthly PM program they probably haven't been checked frequently.

Barry S.-There is nothing to do on those but to replace them.

Nick D.-We will have to get some help there Brad. I know Marty used to deal with Mangan. We will need to have some internal support.

Brad B.-Who is taking care of the batteries?

Nick D.-That is CRLP equipment.

Amanda C.-we need a write up proposal on these so that we can get the work going ok?

Nick D.-Right ok.

Barry S.-The battery backup needs to be time and material and the DCS needs to be a proposal.

Nick D.-Moving on down any other changes. Methane pump end of June, projects still under review. Training we had a call last Thursday and clarifying what was done and what is left to be done.

Brad B.-Methane pump will be installed tomorrow.